



Firethorne HOA Phase 2 Construction Timeline

Priority Area 1, Scope Area 14 (1,515 Linear Feet)

Install Temporary Fence: 1/11/27-1/16/27

Remove Existing Fence: 1/18/27-1/23/27

Install Footings: 1/25/27-2/6/27

Install Walls: 1/25/27-1/30/27

Patch and Paint: 2/1/27-2/6/27

Priority Area 2, Scope Area 11 & 9 (Partial): (1,504 Linear Feet)

Install Temporary Fence: 1/25/27-1/30/27

Remove Existing Fence: 2/1/27-2/6/27

Install Footings: 2/8/27-2/13/27

Install Walls: 2/15/27-2/20/27

Patch and Paint: 2/22/27-2/27/27

Priority Area 3, Scope Area 15: (2,549 Linear Feet)

Install Temporary Fence: 2/15/27-2/20/27

Remove Existing Fence: 2/22/27-2/27/27

Install Footings: 3/1/27-3/6/27

Install Walls: 3/8/27-3/13/27

Patch and Paint: 3/15/27-3/20/27

Priority Area 4, Scope Area 12: (2,868 Linear Feet)

Install Temporary Fence: 3/8/27-3/13/27

Remove Existing Fence: 3/15/27-3/27/27

Install Footings: 3/29/27-4/10/27

Install Walls: 4/12/27-4/24/27

Patch and Paint: 4/26/27-5/8/27

Priority Area 5, Scope Area 9 (Partial), Commercial Buildings: (1,754 Linear Feet)

Install Temporary Fence: 4/19/27-4/28/27

Remove Existing Fence: 4/29/27-5/8/27

Install Footings: 5/10/27-5/20/27

Install Walls: 5/21/27-5/29/27

Patch and Paint: 5/31/27-6/12/27

Priority Area 6 Scope Area 13 Partial: (1,125 Linear Feet)

Install Temporary Fence: 5/21/27-5/29/27

Remove Existing Fence: 5/31/27-6/12/27

Install Footings: 6/14/27-6/19/27

Install Walls: 6/21/27-6/26/27

Patch and Paint: 6/28/27-7/3/27